

Ward Update – Action Items and timeframes

Ward	Action Item	Action or Outcome Arising	Responsible Officer	Timeline	Action to be taken	Response to Council
Pirlangimpi	28/11/17 Pontoon	<p>Why is it taking so long for this project to be completed?</p> <p>A request from the Pirlangimpi ward for the responsible Manager for projects to attend Local Authority meetings to provide an update to members</p> <p>Request to relocate the pontoon to be secured away in safe place away as kids are playing on it.</p>	Town Services / Outstation Manager			<p>19/12/17 – Pending Waiting for loader to move pontoon.</p> <p>19/1/2018 – Pending</p> <p>Relocation of pontoon has now been completed.</p> <p>CEO has directed Town Services / Outstation Manager calling for tender (expression of interest) out across all organisations on Tiwi Islands to undertake work.</p> <p>20/2/2018 – Pending Met with Terri Layman from the Department of Infrastructure regarding the barge landings and the Pirlangimpi pontoon. He asked Terri if she could help with the engineering side of placing and securing the pontoon into position. She asked for copies of the details regarding this project which I provided. Terri said to send them to her or Jacinta Kelly from the same department so he spoke to Jacinta later by</p>

						<p>phone and informed her of what TIRC is looking to do with the pontoon and provided her the details. Jacinta will look into the best way to anchor the pontoon and get back to me with any further questions after looking at the plans, details and photos. The pontoon was removed from the barge landing last month and relocated to the workshop's compound for security and request of the Local Authority members. Kim will update once he receives more information.</p> <p>21/3/2018 – Pending CEO received information from Terri Layman (DIPL) advising to do the engineering and structural work this project will cost around \$120k.</p> <p>9/3/2018 – Pending Town Services and Outstation Manager received a reply from DIPL and the recommendation from them was that a substantial amount of engineering needs to be conducted to ensure it will be safely anchored / secured. They recommended the barge purchased is classed as a</p>
--	--	--	--	--	--	--

						<p>dumb barge which is designed to move cargo not people. So it will require piles and an anchoring point to stabilise it for commercial usage. That way it can be certified. This will cost around \$300,000.00 (estimate) to complete the project. We are looking at applying for funding through NT Gov. Special Purpose Grant applications that close on 20/04/18.</p> <p>15/5/2018 – Pending TIRC sought \$238,844 to investigate next steps of the Pirlangimpi pontoon project.</p> <p>18/6/2018 – Pending TIRC applied for \$238,844 through Northern Territory Government Special Purpose Grants to investigate next steps of the Pirlangimpi pontoon project. TIRC expects to formally hear a response from the Department of Local Government before the end of June.</p>
Pirlangimpi	28/11/17 Street Lights	Cr Marius (Pirrawayingi) has requested for street lights on the main road to be fixed for the safety of the community.	CEO		To write a letter to the local MLA member and shareholder Minister Nicole	19/12/17 – Pending Spoke to Power & Water and MLA Lawrence Costa and Minister Nicole Manison. Minister Nicole was going to

	19/1/2018	Cr Therese Bourke suggested something needs to be done as lights at the barge landing are getting smashed.			Manison of Power & Water	<p>check it out. MLA will follow up and respond back to the CEO.</p> <p>Resolution on the responsibilities on street lighting was only for Municipals not Regional Councils.</p> <p>Action: Cr Tungatulum to talk to BIHA Manager regarding cherry picker to be used for street lights.</p> <p>19/1/2018 – Pending Waiting on response regarding CEO's letter to Chief Minister and Minister Nicole Manison.</p> <p>21/3/2018 – Pending Work is about to be completed at Wurrumiyanga however due to Cyclone Marcus, works been sent back to Darwin to assist with power outages.</p> <p>24/5/2018 – Pending Finalising street lights for hot spots and currently lobbing trees at the same time. Once its finalised, contractors will then move to Pirlangimpi and Milikapiti.</p> <p>19/6/2018 – Pending The street lighting around</p>
--	-----------	--	--	--	--------------------------	---

						<p>Milikapiti, Pirlangimpi and Wurrumiyanga have been completed but there are more available funds for Wurrumiyanga which the contractor was asked to supply a quote to complete. The contractor did not supply further quotes and has left the Islands and is now engaged in contract on mainland. TS & O Manager will speak to Power and Water management for a date when the contractor will return.</p> <p>27/6/2018 – Pending Job has completed at Milikapiti however ward members advised that there are not enough street lights to lighten up the community. A request for Milikapiti Ward members to provide hot spot areas for more street lights.</p>
Milikapiti	28/11/17 Pool	TIRC to update the Council on status of Milikapiti Pool project	Projects Officer		Pending outcome of grant submission from NTG.	TIRC applied to NTG strategic infrastructure fund for grant to fill gap in funding for Milikapiti pool. Outcome of this application is pending. DPMC has advised ABA funding for water park can be transferred to a pool if funding gap is made.

						<p>19/1/2018 – Pending Waiting for announcement of approval.</p> <p>To commence discussions with the Consultative Forum to identify an area for pool. Cr Lynette De Santis to approach the school.</p> <p>12/1/2018 - Pending response from NTG strategic infrastructure fund.</p> <p>21/3/2018 – Pending CEO to write a letter to the Minister for Education, Eva Lawler regarding school area space for community pool.</p> <p>15/6/2018 – Pending CEO has written to Minister Moss, the Treasurer and Lawrence Costa MLA to request funding variation to NTG funds proposed for Milikapiti oval to be reallocated to Milikapiti pool.</p>
Milikapiti	28/11/17 Oval	TIRC to update the Council on status of Milikapiti Oval refurbishment.	Projects Officer		TIRC to submit application to DPMC and advise council of the outcome.	Council has prepared the submission. Project scope includes perimeter fence, replaced goal posts, repair irrigation system and refresh playing surface.

						<p>19/1/2018 – Pending Currently negotiating project agreement.</p> <p>21/3/2018 – Pending Agreement confirmed. On Friday 9 March the TIRC CEO signed the project agreement with Prime Minister and Cabinet for \$212,596.22 excluding GST. Work is scheduled to commence in May 2018.</p> <p>The project will:</p> <ul style="list-style-type: none"> • replace perimeter fence • repair irrigation • install new goalposts • repair oval surface. <p>15/6/2018 – Pending Town services has commenced work on the Milikapiti Oval. Trees have been pulled down and the old fence has been removed. TIRC is finalising preparations to put up the new perimeter fence, new goal posts, replace the playing surface and irrigation. This project will not extend the size of the oval, but will restore the playing surface to TIFL standard. Town Services</p>
--	--	--	--	--	--	--

						<p>manager can provide further update if required.</p> <p>27/6/2018 – Pending Fencing materials will be delivered via barge from Wurrumiyanga to Milikapiti.</p>
Wurrumiyanga	28/11/17 Litter and Dog by-laws	By-laws are currently with the Department of Housing & Community Development	GM Community Development & Services		<p>Card ring issues to be raised at the at the Skin Group meeting to be held on 6 Nov 17. Suggested to relocate card rings elsewhere from the main road.</p>	<p>19/12/17 – Pending CEO to liaise with the Wurrumiyanga traditional owners of a suitable location to relocate card rings.</p> <p>13/2/2018 – Pending Bylaws have been presented to Council, and a response in relation to a further matter pertaining to ‘meetings by laws’ is attached; see email attached from Solomon at DLG. The bylaws need to go for public comment before they can be ratified and enacted.</p> <p>19/3/2018 –Pending An advertisement was placed in the NT News Paper on Wednesday 17 March for public comments for 21 days. Hard copies are available from any of the Council offices and or on the Council’s website. All submissions must be received by 12 midnight on 6 April 2018.</p>

						<p>21/3/2018 – Pending Once the by-law is approved, Council will need to consult with the community. It was suggested registration and payment facilities to be put in place.</p> <p>9/5/2018 – Pending A report for decision will be tabled at the June Ordinary Council Meeting as follow:</p> <ul style="list-style-type: none"> - adoption as certified by the office of the parliamentary counsel - authorise CEO to sign the TIRC By-laws on behalf of the Council, and - authorise for the Council's common seal to be affixed to the TIRC by-laws. <p>24/5/2018 – Pending GM Community & Development to meet with members at a different date for information before the next Ordinary Council meeting in June.</p> <p>27/6/2018 – Approved by Council at its meeting held on 27 June 2018.</p>
--	--	--	--	--	--	--

All Wards	28/11/17 Cyclone Shelters	Cyclone shelters in each community are not up to standard and cyclone coded.	CEO		To write a letter to the Senior Advisor for Senator Nigel Scullion regarding the 3 community cyclone shelters.	19/12/17 – Pending CEO to retrieve an email regarding Pirlangimpi Multipurpose Hub from GM Community & Development Services. 19/1/2018 – Pending 21/3/2018 – Pending 24/5/2018 – Pending GM Community & Development Services to resend documentation materials to CEO and write a letter to Minister Scullion. 27/6/2018 – Pending Documents received by CEO and a request to expand to all communities not just Pirlangimpi.
Wurrumiyanga	19/12/17 Community Safety	Members have raised some community concerns about: - community safety - mental health - child protection - street light issue	CEO		To write a letter to the Minister of Health and a letter to the Chief Minister and Senator Nigel Scullion regarding these issues and a cc to MLA Lawrence Costa.	19/12/17 – Pending 19/1/2018 – Pending Letters were sent out and waiting for response. 21/3/2018 – Pending Community safety meetings are ongoing. Looking at setting up safety community meetings

						<p>with similar layouts as Wurrumiyanga to undertake at Milikapiti and Pirlangimpi.</p> <p>24/5/2018 – Pending Ongoing regular meetings with the community.</p>
Milikapiti	19/12/17 Traffic management	Members have requested for street lights, speed bumps and signs near the rec hall, crossing between shop and the art centre re-paint crossing signs near school.	Civil			<p>19/12/17 – Pending</p> <p>19/1/2018 – Pending Request for Civil to fix potholes etc.</p> <p>21/3/2018 – Pending CEO met with town services and civil workers on Tuesday 20 March at Milikapiti and have advised them of the work that needs to be completed.</p> <p>24/5/2018 – Pending Works have commenced at Wurrumiyanga of repainting crossings</p> <p>19/06/2018 - Pending TS & O Manager will speak to the Coordinators to get started on the Traffic Management works ASAP. They received the materials but the paints for Milikapiti were brought back over to Wurrumiyanga as they were short. This happened</p>

						<p>while the TS & O Manager was away and have since ordered more to replace it.</p> <p>27/6/2018 – Pending Manager of Town Services & Outstation received information from MLA members at its meeting held on 26 June 2018 requesting for signs, speed bumps and section of the road to be widen as it is too narrow. Conversations to be sought with DIPL regarding this section of the road.</p>
All Wards	Bush Holiday Roads for grading	<p>Members have requested for the below roads to be graded.</p> <p>Pirlangimpi Ward</p> <ul style="list-style-type: none"> - Wuluwunga - Pinyanapi - Punkulupi - Rangani - Kiliwumpini - Blue water - Tupunwu <p>Milikapiti Ward</p> <ul style="list-style-type: none"> - Banyo - Condor Point - Tinganu - Mudlow <p>Bathurst Is Ward</p> <ul style="list-style-type: none"> - Rocky Point 	Civil			<p>24/5/2018 – Pending</p> <p>27/6/2018 – Pending</p> <p>Council can not grade some of these roads due to the urgency and priority to fix and complete Pickertaramoor road. Civil crew will be camping over and machineries will be used to complete this project.</p> <p>Mudlow road will be graded for the upcoming funeral to be held on 13 July 2018.</p>

		<ul style="list-style-type: none">- Fourcroy- Mangatwu- Marinawu- Ranku old beach- Bore				
--	--	---	--	--	--	--