

Pirlangimpi Local Authority - Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)

Meeting Date	Community Project Description	Priority	Project ID	Estimated Cost	Responsible Officer	Comments
8/26/2014	Pirlangimpi - Provision of new Public Toilet Facilities at Barge Landing (Portable Demountable style facilities were suggested)	TWO	PLA 14 - 2	\$120,000	GM Infrastructure & Asset Services	Indicative figures and options on public toilets to be provided at November meeting for public toilet block. (Note : possible location is below sewer line). Possibility of being able to provide self contained septic if additional funding can be sourced. 24/5/16 - Geoff Harris to provide an updated between now and before the next PLA August meeting
5/26/2015	Pirlangimpi - Cemetery project for community	TEN	PLA 15 - 2	To be determined (Major Project)	GM Infrastructure & Asset Services	Each Local Authority has expressed a keen interest interest in upgrading and supporting local cemeteries. Council has recently commenced a preliminary scoping study of all Tiwi Islands Cemeteries. 24/5/16 Agreed to leave it until 16/17 financial year and then allocate funds from PLA.

Prepared by Maina Brown
 Tiwi Islands Regional Council
 Updated after PLA Meeting Tuesday 26/08/2016

Pirlangimpi Local Authority - Approved Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)

Meeting Date	Community Project Description	Priority	Project ID	Estimated Cost	Responsible Officer	Comments
8/26/2014	Pirlangimpi - New Pontoon Structure	ONE	PLA 14 - 5	\$31,000 upper limit	GM Infrastructure & Asset Services	Suggestion that this could be a Joint Project with the Tiwi Land Council. Priority One Project. Costings for the Site Engineering to be provided on Tue 24/11/15 by Vince North. 24/02/2016 - Council approval received. Updated as at 1 June 2016 - As far as the Floating Pontoon goes it is in Darwin and waiting to be towed out to Pirlangimpi as soon as there is ideal sea conditions to do so. Update as 23 Aug 2016 - Waiting for Seaswift to send it over to Pirlangimpi. 30/8/16 - Site costings to follow up by Geoff Harris and follow up with Sea Swift when are they sending the pontoon
8/26/2014	Pirlangimpi - Provision of Solar Powered LED Lighting at Barge Landing and Front Beach.	Completed	PLA 14 - 3	\$11,000	GM Infrastructure & Asset Services	25/02/2015 - Council approval received. LED's ordered - update to be provided at meeting by Vince North on Tue 24/11/15. Update as at 1 June 2016 - Advised from Yoakim and Vince that Rommel has taken over in putting the LED lighting up. Quote has been submitted to Dept of Infrastructure for installation. Updated as 23 Aug 2016 - Electrician is currently working on it. 30/8/16 - Electrician will be at Garden Point on Tuesday 6th Sept to commence work and pump station for Pirli Oval. 26/9/16 - Fully operation.
11/24/2015	Pirlangimpi - Community BBQ areas x 3 - Refurbish / rebuild bbq's (Beach area x 2 plus Barge Landing).	Completed	PLA 15 - 3	\$15,000	GM Infrastructure & Asset Services	Letter from Pirlangimpi Alcohol Reference Group - PLA contribution towards overall project is 15K. 25/11/2015 - Council approval received. 30/08/2016 - Bruce Moller to follow up with Stuart at TITEB and provide update to PLA Members and Officers
2/24/2016	Pirlangimpi - Painting of Community Church		PLA 16 - 1	\$5,200	GM Infrastructure & Asset Services	Letter from Sister Barbara Tippolay , AD - PLA contribution towards refurbishment of Community church 24/02/2016 - Council approval received. 30/8/16 - Geoff Harris to update
2/24/2016	Pirlangimpi - Pool Shade Cloth		PLA 16 - 2	\$5,000	GM Infrastructure & Asset Services	Henry Dunn (PLA Member) suggested to allocate some funds towards the Pirlangimpi Pool for shade cloth 24/02/2016 - Council approval received. 30/8/16 - Advise from Geoff Harris that it will be undertaken next month (September 2016)
4/7/2016	Community Vet Visits Costs Per Annum		PLA 16 - 3	\$8,100.00 Upper limit	GM Community Development & Services	Annual allocation commencing April 2016 for vet visits. Costs shared between three community 27/04/2016 - Council approval received. Updated as at 23 Aug 2016 - Underway recent visit in July 2016
8/26/2014	Pirlangimpi - Children's Playground Equipment to be upgraded or replaced.	FOUR	PLA 14 - 4	\$30,000 Upper Limit (Major Project) Combined with Project PLA 14-1	GM Community Development & Services	It was discussed at the PLA meeting held on the 24 May 2016 to start looking at the town plan for a location for the playground. Combined with prject id PLA 14 - 1 Waiting for Council to approve at June Meeting 29/07/2016 - Council approval received. Updated as at 23 Aug 2016 - We decided given this was of NT Education Land, they could fix it? Then we discussed to have it linked to the build of the sports court and have equipment nearby
8/26/2014	Pirlangimpi - Resurface Community Basketball Court (adjacent to Library - consider also as possible multi use sport facility)	FIVE	PLA 14 - 1	\$30,000 Upper Limit (Major Project) Combined with Project PLA 14-4	GM Community Development & Services	Scoped and existing facility determined to be beyond repair. Grant application for replacement of asset has been made through ABA funding round. Estimated replacement cost is \$ 90K (\$ 76K in concrete alone). Estimated cost via external contractor \$ 225 K. ABA Grant was not successful. 24/5/16 - Rosanna De Santis finalising the submission to NT Gov. The PLA agreed to allocated \$30,000 upper limit to assist with this project. ALPA Store will also assist with this community Project. Combined with prject id PLA 14 - 1 29/07/2016 - Council approval received. Updated as at 23 Aug 2016 - Further discussion with Samir of NBC - See attached email which also shows some of their similar work at Galiwinku
2/24/2016	Pirlangimpi - Pump Station			To be Completed	GM Infrastructure & Asset Services	26/9/16 - Waiting on some materials such as meter from Power and water and some electrical materials to comeplete the switch board from the pump. Chris Strong will be coming over to Pirlangimpi between 26 - 30 Sept to inspect the job

				by Council		and sign the COC.
--	--	--	--	------------	--	-------------------

Prepared by Maina Brown
Tiwi Islands Regional Council
Updated after PLA Meeting Tuesday 26/9/2016

Pirlangimpi Local Authority - Completed Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)

Meeting Date	Community Project Description	Priority	Project ID	Estimated Cost
8/26/2014	Pirlangimpi - Community Event (Kids Talent Show / Karaoke Night)	Completed	PLA 14 - 6	
8/26/2014	Pirlangimpi - Community Safety Signage (Front Beach & Barge Landing)	Completed	PLA 14 - 8	
	Crocodile Warning signs to be erected at nominated locations around			
	the community.			
8/26/2014	Pirlangimpi - New Public Toilet Facilities at Front Beach	Completed	PLA 14 - 7	\$3,000
5/26/2015	Pirlangimpi - New eye wash station for Pool	Completed	PLA 15 - 1	\$1,400

Responsible Officer	Comments
GM Community Development & Services	Funding exists for Community Events, National Youth Week (closes Friday 7/11/14).
	Funding now available via National Youth Week Grant - Talent Quest to be held 16/04/15.
GM Infrastructure & Asset Services	Agreed at PLA Meeting on 24 Feb 2015 that this item now be funded by Council.
	Signs have arrived at Wurrumiyanga - awaiting final confirmation of locations to install.
	Signage & posts costs have been agreed to be split 50/50 with Tiwi Land Council.
GM Infrastructure & Asset Services	Rosanna De Santis (Director Community Support) suggested that a separate access be made (via new back gate) to the existing Pirlangimpi Pool Complex. This could be designed to access the existing toilet facilities outside pool hours.
	25/02/2015 - Council approval received.
	30/8/16 - Geoff to remove lock for public access 24/7
GM Community Development & Services	Rosanna De Santis (Director Community Support) advised members that a separate grant application has been lodged for the eye wash station (Est \$ 1,400).
	27/05/2015 - Council approval received.
	Updated as at 23 Aug 2016 - Completed - Bruce Moller sent PO details to ensure expenditure against this ASDC was completed. Product was installed by Luke Irwin.